



SureFire Start-Up & Check-Out Service Form

AquaScrubber

1. Fill tanks with hot water to refill line and verify:

Voltage to unit_____

Name plate voltage_____

Pump draw_____

Breaker size_____

- 2. Turn pumps on check rotation_____
- 3. Check heater high low switch.
- 4. Drain and check heater cut-off switch is working.
- 5. Check for leaks.
- 6. Demonstrate unit.
- 7. Check unit is level.

Date of Start-Up:_____ Service Tech:_____

Service Company:_____

Facility:_____

Contact:_____ Phone #:_____

Model:_____ S/N: _____ RGA#:_____

Comments:_____

Please return this form to Insinger immediately:

Technical Services Department
Insinger Machine Company
6245 State Road
Philadelphia, PA 19135

800-344-4802
215-624-6966 fax