



SureFire Start-Up & Check-Out Service Form

Rack Conveyor Dishmachines: Admiral, Speeder, and Super.

1. Verify plumbing connection:

Incoming water temperatures? _____

Incoming water pipe size? _____

Water psi? _____

Drain connection into open drain? YES NO Splash out? YES NO

Drain in pipe? Size _____

2. Steam tank heat and booster:

Pipe size to tank heater _____ To booster _____

Steam psi to tank heater _____ To booster _____

Condensate return pipe size tank heater _____ Booster _____

3. Electric tank heat and booster:

Breaker size _____

Voltage tank heat _____ Booster _____

Name plate voltage tank heat _____ Booster _____

Amp draw tank heat _____ Booster _____

4. Gas Natural Propane

Gas PSI _____ Gas pipe size _____

5. Is unit level? YES NO

Tables angled into unit? YES NO

Tables attached to unit? YES NO

Table connection clear. YES NO

Verify racks slide from table into machine and back out.

6. Vent installed: Box _____ Stack _____

7. Record temperatures: PW _____ W _____ K _____ FR _____

8. Run 5 minutes and record temperatures: PW _____ W _____ K _____ FR _____

9. Verify final rinse psi is at 20 flowing.

10. Verify soap connection is made to proper spot.

11. Check for leaks.

12. Check and see if drain is opening and closing properly.

13. Demonstrate unit.

14. Water hardness test.

15. Verify the energy saver shut the machine down within 5 minutes.

16. Verify rotation.

Date of Start-Up: _____ Service Tech: _____

Service Company: _____

Facility: _____

Contact: _____ Phone #: _____

Model: _____ S/N: _____ RGA#: _____

Comments: _____

Please return this form to Insinger immediately: Technical Services Department
Insinger Machine Company
6245 State Road
Philadelphia, PA 19135
800-344-4802
215-624-6966 fax
insingermachine.com