



SureFire Start-Up & Check-Out Service Form

Door Type Dishmachines: CX20, CX20VG, CX20H, CX20HVG

1. Verify plumbing connection:

Incoming water temperatures? _____

Incoming water pipe size? _____

Water psi? _____

Drain connection into open drain? YES NO

Splash out? YES NO

Drain in pipe? Size _____

2. Steam tank heat and booster:

Pipe size to tank heater _____ To booster _____

Steam psi to tank heater _____ To booster _____

Condensate return pipe size tank heater _____ Booster _____

3. Electric tank heat and booster:

Breaker sizes _____

Voltage tank heat _____ Booster _____

Name plate voltage tank heat _____ Booster _____

Amp draw tank heat _____ Booster _____

4. Is unit level? YES NO

Tables angled into unit? YES NO

Verify racks slide from table into machine and back out.

5. Vent installed: Box _____ Stack _____

6. Record temperatures: Wash _____ Final Rinse _____

7. Run 4 cycles and record temperatures: Wash _____ Final Rinse _____

8. Verify soap connection is made to proper spot.

9. Verify final rinse psi is between 15-25 flowing.

10. Check for leaks.

11. Check and see if drain is opening and closing properly.

12. Demonstrate unit.

13. Water hardness test.

14. Verify rotation.

Date of Start-Up: _____ Service Tech: _____ Service

Company: _____

Facility: _____

Contact: _____ Phone #: _____

Model: _____ S/N: _____ RGA#: _____

Please return this form to Insinger immediately: Technical Services Department
Insinger Machine Company
6245 State Road
Philadelphia, PA 19135
800-344-4802
215-624-6966 fax
insingermachine.com