



## **SureFire Start-Up & Check-Out Service Form** Flight Type Dishmachines: Master, Clipper, Century, Defender

1.	Verify plumbing connection:
	Incoming water temperatures?
	Incoming water pipe size?
	Water psi?
	Drain connection into open drain? ☐ YES ☐ NO Splash out? ☐ YES ☐ NO
	Drain in pipe? Size
2.	Steam tank heat and booster:
	Pipe size to tank heater To booster
	Steam psi to tank heater To booster
	Condensate return pipe size tank heater Booster
3.	Electric tank heat and booster:
	Breaker size
	Voltage tank heat Booster
	Name plate voltage tank heat Booster
	Amp draw tank heat Booster
4.	Is unit level? ☐ YES ☐ NO
5.	Vents installed: ☐ YES ☐ NO
6.	Record temperatures:         PW
7.	Run 5 minutes and record temperatures: PW W K FR
	W R
8.	Verify final rinse psi is at 20 flowing.
9.	Verify soap connection is made to proper spot.
10.	Check and see if drain is opening and closing properly.
11.	ES shut down unit after 5 minutes.
12.	Check stop/starts on load and unload end.
13.	Check rotate of pumps and belt.
14.	Load conveyor with dishes. Verify conveyor adjustment.
	Verify stop bar is working. ☐ YES ☐ NO
13.	Verify electric eye is working.
14.	Verify interior lights connect to separate 120V.
15.	Water hardness test.
Doto	of Start-Up: Service Tech:
	ice Company:
	ity:
	act: Phone #:
	el:
	ments:
Plea	Inse return this form to Insinger immediately: Technical Services Department Insinger Machine Company 6245 State Road Philadelphia PA 19135

Philadelphia, PA 19135 800-344-4802 215-624-6966 fax insingermachine.com